



January 14, 2019

Project: **BRF 3710(00)18-1 PCN 06V8**
 City of Mitchell
 Sanborn Boulevard Structure Rehabilitation
 Str # 18-149-095
 Addendum Number 2

On Sheet 16 of 30 Joint Detail "Y", it shows a 4" and 3" Membrane Sealant. Should they both be 4"?
The Membrane Sealant reservoirs in the detail are correct and should be 4"x4" and 3"x4". They are not both 4"x4".

For the Bridge Deck Polymer Chip Seal, does it matter if the epoxy is Type I or Type II?
The Bridge Deck Polymer Chip Seal can be Type I or Type II but it must be a product from the SDDOT approved products list.

For the Bridge Repainting, some areas are rusted through. Are repairs to the existing railing to be included with the cost of repainting?

Very minimal or no repairs are anticipated prior to the Bridge Repainting. If repair areas are identified during the preparation of the steel surface, the area shall be repaired prior to painting. All costs associated with repairs of the existing bridge railing shall be included in the contract lump sum unit bid price for Bridge Repainting, Class 1.

Sincerely,

Eric E. Prunty, PE
Brosz Engineering, Inc.

